

Myrtle Beach Renourishment — 2026 Schedule

Grand Strand renourishment project (U.S. Army Corps of Engineers) · Revised timeline · As of July 22, 2026

Area	Segment	Timeline	Status
North Myrtle Beach	Reach 1	Late 2025 – January 31, 2026	✓ Completed
Myrtle Beach	Reach 2	Resumed May 29, 2026 – completed July 3, 2026	✓ Completed
Arcadian Shores	Local project (City of Myrtle Beach + Horry County)	March – April 2026	✓ Completed
Surfside Beach	Reach 3	Early July 2026 – late August 2026	● In progress
Garden City	Reach 3	July 2026 – August 2026	○ Upcoming
Pawleys Island	Southern project boundary	See official tracker for latest	○ Upcoming

Current Status by Area

- **North Myrtle Beach:** Completed — January 31, 2026
- **Myrtle Beach:** Completed — sand placement finished July 3, 2026
- **Arcadian Shores:** Completed — Spring 2026
- **Surfside Beach:** In progress — started early July 2026
- **Garden City:** Upcoming — July to August 2026
- **Pawleys Island:** Southern end of the project corridor

How the Rolling Closures Work

- Crews work 24/7, restoring up to 500 feet of beach per day.
- About 1,000 feet of shoreline closes around the active work zone for 2–3 days per section, then reopens immediately.
- The full project is expected to wind down in August 2026.

Printed from www.myrtlebeachconstructiontracker.com/schedule/ — schedules change; confirm day-of activity on the official USACE live tracker (arcg.is/1bbrfr3). Independent guide, not affiliated with USACE, the City of Myrtle Beach, or Horry County.